

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE THIRD QUARTER, CY 2019
as of September 30, 2019**

Province, City or Municipality: Bontoc, Mountain Province

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks/ Reasons for Delay if any	
					% of Completion	Total Cost Incurred to Date			
1	Improvement of Bontoc Ili-Dalican Farm to Market Road, Dalican	Dalican	21,103,334.58	18-Apr-19	3-Oct-19	39.52%		None	on-going/suspended due to Typhoon Hanna, monsoon rain, Typhoon Ineng and Typhoon Jenny
2	Improvement of the Bontoc Water System, Talubin	Talubin	948,997.71	3-Apr-19	6-Apr-19	20.00%		1	on going/ suspended due to rerouting of the Project/HDPE Pipeline
3	Installation of Potable Water and Completion of Bontoc Water System, Talubin (Cluster 13-2018)	Talubin	507,039.58	15-Feb-19	9-Apr-19	100.00%	507,039.58	None	completed
4	Local Footbridge Construction in Samoki	Bontoc	2,498,828.45	20-Aug-18	6-May-19	76.00%	2,498,828.45	2	completed/suspended due to unresolved dispute of anchor block and typhoon Rosita
5	Improvement of Chorngowan Potable Water System, Mainit	Mainit	6,995,227.13	12-Jul-18	25-Dec-18	90.00%	1,536,686.03	3	on-going/suspende duto to insurgency bad weather, road clusure, security concern
6	Rehabilitation/Improvement of Makani-Kadchog Diversion Dam, Bontoc Ili	Bontoc Ili	2,695,945.88	18-Jun-18	27-Nov-18	100.00%	2,430,000.00	2	completed/for final payment/release of 10% retention requested at DA-CAR
7	Construction of Amorong Diversion Dam, Tocucan	Tocucan	3,499,459.69	14-May-18	11-Nov-18	100.00%	3,150,000.00	1	completed/for final payment/release of 10% retention requested at DA-CAR
	Mangid-Bontoc Water System	Talubin	9,995,309.50	8-Jun-18	10-Dec-18	100.00%	9,000,000.00	2	completed/release of 10% retention requested from OPPAP

8	Construction of Municipal Multi-Purpose Building (Phase II)	Poblacion	74,997,000.00	25-Jul-17	20-Mar-19	100.00%	69,094,283.70	4	completed
---	---	-----------	---------------	-----------	-----------	---------	---------------	---	-----------


We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

AIDA P. LINGBANAN
Municipal Budget Officer

PAUL C. NADCOP JR.
Municipal Engineer

FRANKLIN C. ODSEY
Municipal Mayor


AIDA P. LINGBANAN
Municipal Budget Officer


PAUL C. NADCOP JR.
Municipal Engineer


FRANKLIN C. ODSEY
LCE