


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE SECOND QUARTER, CY 2019
as of June 30, 2019**

Province, City or Municipality: Bontoc, Mountain Province

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks/Reasons for Delay if any
					% of Completion	Total Cost Incurred to Date		
1	Improvement of c Bontoc Ili-Dalican Far to Market Road, Dalican	21,103,334.58	18-Apr-19	3-Oct-19	11.00%		None	on-going
2	Improvement of the Bontoc Water System, Talubin	948,997.71	3-Apr-19	6-Apr-19	0.00%		1	suspended due to rerouting of the Project/HDPE Pipeline
3	Installation of Potable Water and Completion of Bontoc Water System, Talubin (Cluster 13-2018)	507,039.58	15-Feb-19	9-Apr-19	100.00%		None	for payment
4	Improvement of Potable Water System in Bontoc	2,999,200.00	21-Sep-18	6-Apr-19	100.00%	2,999,200.00	1	completed
5	Local Footbridge Construction in Samoki	2,498,828.45	20-Aug-18	6-May-19	76.00%	1,696,862.49	2	for payment/suspended due to unresolved dispute of anchor block and typhoon Rosita
6	Improvement of Chorngowan Potable Water System, Mainit	6,995,227.13	12-Jul-18	25-Dec-18	42.00%	153,686.03	3	on-going/suspended due to insurgency bad weather, road closure, security concern

7	Rehabilitation/Improvement of Makani-Kadchog Diversion Dam, Bontoc Ili	Bontoc Ili	2,695,945.88	18-Jun-18	27-Nov-18	100.00%	2,430,000.00	2	completed/for final payment
8	Construction of Amorong Diversion Dam, Tocucan	Tocucan	3,499,459.69	14-May-18	11-Nov-18	100.00%	1,549,074.30	1	completed/for final payment
9	Core Local Access Road, Pattig	Bontoc ili	1,998,424.36	14-Sep-17	5-Feb-19	100.00%	1,998,424.00	2	completed
10	Construction of Municipal Multi-Purpose Building (Phase II)	Poblacion	74,997,000.00	25-Jul-17		100.00%	69,094,283.70	4	completed/for validation by LBP for the release of fund

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


 PAUL C. NADCOP JR.
 Municipal Engineer


 FRANKLIN C. ODSEY
 LCE