


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE FIRST QUARTER, CY 2019
as of MARCH 31, 2019**

Province, City or Municipality: Bontoc, Mountain Province

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks/Reasons for Delay if any
					% of Completion	Total Cost Incurred to Date		
1 Installation of Potable water and Completion of Bontoc Water System, Talubin (Cluster 13-2018)	Talubin	507,039.58	15-Feb-19	9-Apr-19	100.00%		None	for payment
2 Improvement of Potable Water System in Bontoc, Talubin	Talubin	2,999,200.00	21-Sep-18	6-Apr-19	100.00%	690,155.22	1	for payment
3 Local Footbridge Construction in Samoki	Samoki	2,498,828.45	20-Aug-18	16-May-19	100.00%		2	for payment
4 Improvement of Mainit-Chorngowan Potable Water System	Mainit	6,995,227.13	12-Jul-18	25-Dec-18	10.00%		1	suspended due to insurgency
5 Construction of Talubin Level II Potable Water System	Talubin	4,359,123.33	27-Jul-18	26-Jan-19	0.00%		0	Terminated
6 Rehabilitation/Improvement of Makanni-Kadchog Diversion Dam,	Bontoc Ili	2,695,945.88	5-Jun-18	3-Oct-18	100.00%	2/9/8553	2	completed
7 Construction of Amorong Diversion Dam	Tocucan	3,499,459.69	14-May-18	11-Nov-18	100.00%		1	for final payment
8 Core Local Access Road, Pattig	Poblacion	1,998,424.36	14-Sep-17	17-Feb-19	100.00%	-	2	for payment
9 Construction of Municipal Multi-Purpose Building (Phase II)	Poblacion	74,997,000.00	25-Jul-17	6-Oct-18	86.80%	69,094,283.70	4	on-going/ suspended due to bad weather, customary belief

10	Proposed Four (4) Storey with Basement Bontoc Municipal Multi-purpose Hall Phase I	Poblacion	73,549,972.40	25-Jun-15	9-Jan-19	100.00%	73,549,703.37	2	completed
----	--	-----------	---------------	-----------	----------	---------	---------------	---	-----------

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.



PAUL C. NADCOP JR.
Municipal Engineer



FRANKLIN C. ODSEY
LCE