

## CONSOLIDATED QUARTER

PROVINCE,CITY OR MUNICIPALITY: Bontoc

Program or Project	Location	Total Cost	Date Started
Improvement Of Local Acces Road, mainit	Mainit	5,415,494.77	23-Dec-19
Construction of Forek Footbridge, mainit	Mainit	1,199,499.94	23-Dec-19
Concreting Of Anfiakian Local Acces Road, Bontoc Ili	Bontoc Ili	3,199,283.97	19-Nov-19
Improvement Of Mainit Communal Irrigation Irrigation System,Mainit	Mainit	8,510,416.34	6-Nov-19
Improvement Of Balitian, Bontoc ili Dalican Farm to Market Road,Dalican	Dalican	21,103,334.58	18-Apr-19
Improvement of the Bontoc Water System, Talubin	Talubin	948,997.71	3-Apr-19
Improvement of Mainit-Chorngowan Potable water system,mainit	Mainit	6,995,227.13	12-Jul-18
Mangid-Bontoc Water System	Bontoc	9,995,309.50	7-Jun-18
Rehabilitaion/Improvent of Makani Kadchog Diversion Dam,Bontoc Ili	Bonto Ili	2,695,945.88	5-Jun-18
Construction of Amorong Diversion Dam Tocucan	Tocucan	3,499,459.69	14-May-18
Construction of Municipal Multipurpose Purpose Building (Phase II)	Bontoc	74,997,000.00	25-Jul-17

We hereby that we have reviewed the contents and hereby attest to the veracity and corre

**AIDA P.LINGBANAN**  
Local Budget Officer

**YOLANDA G.COMAFAY**  
Local Accountant

**ERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**\_4rth\_\_ QUARTER, CY\_\_2019**

Target of Completion Date	Project Status		No.of Extensions,if any	Remarks
	% of Completion	Total Cost Incurred to Date		
5-Jun-20	0.00%		none	on going
17-May-20	0.00%		none	on going
5-Feb-20	96.00%		none	on going
4-May-20	60.00%		none	on going
20-Dec-20	95.00%		2.00	on going/suspended rain,Typhoon Ineng an
	20.00%		1.00	on going/suspended d HDP pipeline
25-Dec-18	90.00%	1,536,686.03	3	on going/suspended d insurgency/bad weath road closure,security c
26-Nov-18	100.00%	9,000,000.00	2	completed/release of : retention requested fr
17-Oct-18	100.00%	2,430,000.00	2	completed/for final payment/release of 10 retention requested at
11-Nov-18	100.00%	3,150,000.00	1	completed /for final payment/release of 10 retention requested at
20-Mar-19	100%	74,997,000.00	4	completed

ctness of the data or information and contained in this document.

**FRANKLIN C. ODSEY**  
 Local Chief Executive

due to Typhoon Hanna,monsoon d Typhoon Jenny
ue to rerouting of the Project/
ue to er, road closure,security concer :oncern
10% om OPPAP
1% : DA-CAR
1% : DA-CAR